

West Bengal State Electricity Distribution Limited

Review of Work Status

Name of Work/Service	Loading Unloading, Storage at site, Erection, Testing & Commissioning for 100% electrification of Sagar Island under ICZMP.	
Contractor Name	M/s Sterling & Wilson Ltd	
Work Order Number	RE/Sagar/Island /208/Erection/B-107	
Work Order Date	10/2/2012	10/2/2012
Work Order Value (Rs.)	26,89,66,166	5,37,64,995
Type of Work	Loading Unloading, Storage at site for 100% electrification of Sagar Island under ICZMP.	Erection, Testing & Commissioning for 100% electrification of Sagar Island under ICZMP.
Payment Schedule as per Contract/Work Order	10% Advance Payment 80 % Progressive Payment 10 % Retention	10% Advance Payment 80 % Progressive Payment 10 % Retention
Work done and paid for till 30/09/2014	80%	40.4%
Measurement Book, if any	Available at the Field office	Available at the Field office
Work Status/Completion Certificate issued by Competent Authority	Available	Available
Date of Completion as per Contract/Work Order	14/03/2014	14/03/2014
Actual Date of Completion	Contract Extended upto 14/03/2015	Contract Extended upto 14/03/2015

